

Construction Update September 4, 2024



Stage I Area Update:

The contractor recently applied a tack coat, a protective layer over newly repaved roads to control dust, on Waverly Court and Cloverdale Lane.

No additional work is planned in the Stage I area this week.

Stage II Area Update:

Last week, the contractor applied a tack coat on Dorchester Lane, made adjustments to existing roadway drainage structures, and restored landscaping in various locations.

This week, the contractor will complete concrete restoration in the Stage II area.


Both Stage I and Stage II areas are scheduled to have the final asphalt surface lift placed starting the week of September 9th. Paving the final surface will take approximately two weeks to complete.

We appreciate your patience as we complete these critical roadway improvements!

Questions or comments? Please contact Raz Calin RCalin@cbbel.com or visit the Willoughby Farms Improvements website willoughbyfarmsrehabproject.org



The images above show paving the hot-mix asphalt binder in the Stage II area



[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!